

School Radon Testing Reporting Form

According to Minnesota Statute 123B.571 subd. 3, a school district that has tested its school buildings for the presence of radon shall report the results of its tests to the Department of Health. Please use this form to submit information about the most recent round or cycle of testing conducted for each building.

Instructions

- 1. Complete one form for each building tested. In this case, a building is defined as an occupied facility with a unique address. This includes administrative buildings.
- 2. Include this form, raw data (e.g. laboratory report) and a building map.
- Submit this form when all work is completed for a round of testing. This includes reporting to the school board, and follow-up testing and post-mitigation testing, if applicable.
- 4. Email information to health.indoorair@state.mn.us.

Contact Information

Name: Wendy German	
	Point Douglas Rd, Cottage Grove, MN 55016
Phone: 651-425-6277	Email: Wgerman @sowashco.org

Initial Radon Testing Information

School Building Name: Pine Hill Elem	entary
School District & District Number: South Wa	shington County Schools - District 833
Building Address: 9015 Hadley Ave S,	CoHage Grove, MN 55016
Building Address: 9015 Hadley Ave S, Test Kit Manufacturer: Air Wek	Device Name: Prochek
Date of Kit Retrieval (DD/MM/YY): 27/02/20	Length of Test (days): 3
How many rooms were tested? 42	
Does the test period include weekends? \Box Y	es No
Does the test period include school breaks or h	nolidays? 🗆 Yes 💢 No

SCHOOL RADON TESTING REPORTING FORM

Were all frequently-occupied ground contact rooms tested?¹ ☐ Yes ☒ No If no, did you attempt to test all frequently occupied ground contact rooms, meaning test kits were placed in all these rooms? ☒ Yes ☐ No
How many rooms had results ≥ 4 pCi/L?: <i>O</i>
Were the results reported at a school board meeting? ☐ Yes ☐ No
Follow-up Testing, Mitigation, & Post-Mitigation Testing If one or more rooms tested ≥ 4 pCi/L, please answer the questions below:
How many rooms had follow-up testing?:
Number of rooms with follow-up results ≥ 4 pCi/L: < 4 pCi/L:
Of the rooms that had test results ≥ 4 pCi/L, how many rooms were:
mitigated by HVAC balancing or operational changes? : mitigated by installation of active soil depressurization: addressed through other corrective measures? ² :
What was the cost of the installation and/or HVAC service work, to mitigate radon? \$ What is the known or anticipated annual operating cost of mitigation (estimate)? \$
After radon mitigation, how many rooms were retested?:

Post mitigation results (# of rooms)

≥ 4 pCi/L:

< 4 pCi/L:

¹ This includes classrooms, offices, break rooms, laboratories, cafeterias, libraries, auditoriums, gymnasiums, etc. It includes rooms on grade and rooms above unoccupied spaces that are in contact with the ground, such as rooms above storage rooms, crawl spaces, tunnels, and boiler rooms. If only a sample or portion of rooms were tested, then respond with 'no'.

² 'Other corrective measures' could include moving staff out of a room and making a room unoccupied or trying to seal radon entry points.

Radon test result report for: SOWASHCO PINE HILL

Kit#	Room Id	Started	Ended	pCi/L	Analyzed
9393858	100	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	1.2 ± 0.5	2020-03-03
9393823	101	2020-02-24 @ 11:00 am	2020-02-27 @ 9:00 am	1.3 ± 0.5	2020-03-03
9393819	102	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	0.9 ± 0.5	2020-03-03
9393837	103	2020-02-24 @ 11:00 am	2020-02-27 @ 9:00 am	1.4 ± 0.5	2020-03-03
9393843	104	2020-02-24 @ 11:00 am	2020-02-27 @ 9:00 am	1.6 ± 0.5	2020-03-03
9393822	105	2020-02-24 @ 11:00 am	2020-02-27 @ 9:00 am	1.9 ± 0.5	2020-03-03
9393844	106	2020-02-24 @ 11:00 am	2020-02-27 @ 9:00 am	0.9 ± 0.5	2020-03-03
9393852	107	2020-02-24 @ 11:00 am	2020-02-27 @ 9:00 am	1.5 ± 0.5	2020-03-03
9393845	108	2020-02-24 @ 11:00 am	2020-02-27 @ 9:00 am	1.4 ± 0.5	2020-03-03
9393851	109	2020-02-24 @ 11:00 am	2020-02-27 @ 9:00 am	1.4 ± 0.5	2020-03-03
9393846	110	2020-02-24 @ 11:00 am	2020-02-27 @ 9:00 am	1.9 ± 0.5	2020-03-03
9393850	111	2020-02-24 @ 11:00 am	2020-02-27 @ 9:00 am	1.4 ± 0.5	2020-03-03
9393847	112	2020-02-24 @ 11:00 am	2020-02-27 @ 9:00 am	1.5 ± 0.5	2020-03-03
9393849	113	2020-02-24 @ 11:00 am	2020-02-27 @ 9:00 am	1.8 ± 0.5	2020-03-03
9393848	114	2020-02-24 @ 11:00 am	2020-02-27 @ 9:00 am	2.2 ± 0.5	2020-03-03
9393831	200	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	1.6 ± 0.4	2020-03-03
9393827	202	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	1.4 ± 0.5	2020-03-03
9393835	203	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	1.6 ± 0.5	2020-03-03
9393828	204	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	1.7 ± 0.5	2020-03-03
9393801	205	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	1.0 ± 0.5	2020-03-03
9393829	206	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	1.2 ± 0.4	2020-03-03
9393841	207	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	1.2 ± 0.5	2020-03-03
9393830	208	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	1.4 ± 0.5	2020-03-03
9393840	209	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	1.1 ± 0.4	2020-03-03
9393832	210	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	1.1 ± 0.5	2020-03-03
9393839	211	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	1.5 ± 0.5	2020-03-03
9393833	212	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	1.8 ± 0.5	2020-03-03
9393834	213	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	0.8 ± 0.5	2020-03-03
9393809	CAFETERIA	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	0.7 ± 0.5	2020-03-03
9393838	GYM A	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	0.9 ± 0.5	2020-03-03
9393842	GYM B	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	1.2 ± 0.5	2020-03-03
9393824	MEDIA CENTRT2	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	1.6 ± 0.5	2020-03-03
9393826	MEDIA COMP LAN	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	2.1 ± 0.5	2020-03-03
9393825	MEDIA2	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	1.6 ± 0.5	2020-03-03
9393802	READING RECOVERY	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	0.6 ± 0.5	2020-03-03
9393806	ROSS OFFICE	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	1.5 ± 0.5	2020-03-03
9393836	STAFF	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	2.7 ± 0.6	2020-03-03

March 5, 2020

** LABORATORY ANALYSIS REPORT **

Radon test result report for: SOWASHCO PINE HILL

9393807 VAN ORT OFFICE 2020-02-24 @ 11:00 am 2020-02-27 @ 10:00 am 3.4 ± 0.6 2020-03-03	Kit#	Room Id	Started	Ended	pCi/L	Analyzed
	9393807	VAN ORT OFFICE	2020-02-24 @ 11:00 am	2020-02-27 @ 10:00 am	3.4 ± 0.6	2020-03-03

Air Chek 1936 Butler Bridge Rd, Mills River, NC 28759-3892 Phone: (828) 684-0893 Fax: (828) 684-8498

March 5, 2020

** LABORATORY ANALYSIS REPORT **

Radon test result report for: SOWASHCO PINE HILL ELEMENTARY

Kit#	Room Id	Started	Ended	pCi/L	Analyzed
9393856	COUNDELORS	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	0.8 ± 0.5	2020-03-03
9393854	NURSES	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	0.8 ± 0.4	2020-03-03
9393853	OFFICE	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	1.3 ± 0.5	2020-03-03
9393855	PRINCIPALS	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	1.7 ± 0.5	2020-03-03
9393857	SOCIALNWORKER	2020-02-24 @ 10:00 an	2020-02-27 @ 9:00 am	1.5 ± 0.5	2020-03-03

Air Chek 1936 Butler Bridge Rd, Mills River, NC 28759-3892 Phone: (828) 684-0893 Fax: (828) 684-8498